

**3-WEEK LOOK AHEAD SCHEDULE**

**Job Name / #:** Redeemer Presbyterian Church

**Location:** 151 E. 91st Street, NY

**Dates Covered:** 8/5/2024 to 8/25/2024

**Prepared By:** Chris Pesch

**Date Prepared:** 8/2/2024



PAVARINI McGOVERN	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	COMMENTS
	8/5	8/6	8/7	8/8	8/9	8/10	8/11	8/12	8/13	8/14	8/15	8/16	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	
<b>General</b>																						
Site Service / Labor / Housekeeping	X	X	X	X	X			X	X	X	X	X	X		X	X	X	X	X	X		
<b>Site Logistics</b>																						
Overhead and Roof Protection East				X	X			X	X	X	X											
Overhead and Roof Protection West					X			X	X	X	X	X										
Shed Removal											X	X										Pending DOB Approval
<b>Masonry / JJ Mathews</b>																						
EIFS System / Parapet Walls N.E.	X																					
EIFS System at Grade West.															X	X	X	X	X			
EIFS System Grade S.E.	X	X			X			X	X	X	X											
Stone Base 9th Floor Terrace											X	X	X									
Stone Base Storefront															X	X	X	X	X			
<b>Waterproofing / Cavco Roofing</b>																						
9th Floor Roof Pavers			X	X	X																	
<b>Plumbing / Donato Group</b>																						
Floor Drains	X	X	X	X	X																	
Fixture Install	X	X	X	X	X			X	X	X	X	X										
Finish and Trim	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
<b>Sprinkler / Donato Group</b>																						
Set Heads in Misc. Ceilings / Floating	X	X	X					X	X	X												
Sanctuary Head Setting 2nd Floor	X		X		X			X		X		X			X		X		X			
<b>HVAC / PI Mechanical</b>																						
Roof Top Equipment / Piping North East Roof	X	X	X	X	X																	
Controls / Programming	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Grills and Diffusers	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X					
Unit Start up and Testing / Phase II		X						X	X	X												
<b>Electric / MC Electric</b>																						
Electric Panel Boards	X	X	X	X	X			X	X	X	X	X										
Light Fixture Install	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Fire Command Station / DGP / Programming	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Devices	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Finish and Trim	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			



	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	COMMENTS
	8/5	8/6	8/7	8/8	8/9	8/10	8/11	8/12	8/13	8/14	8/15	8/16	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	
<b>Drywall / Majestic</b>																						
1st Floor	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X		
Sanctuary Ceiling and Finish 2nd Floor	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X			
OSHA Protection as Required			X							X							X					
Misc. Tape & Spackle	X	X	X	X	X			X	X	X	X	X			X	X						
Acoustic Ceiling Systems	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X			
Doors and Hardware	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Wood Panels	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
<b>Misc. Metal / FMB</b>																						
Stair "A" Railing 1st - 4th				X	X			X	X	X	X	X			X	X	X					
<b>Elevator / LCD</b>																						
Permanent Cabs																						TBD
<b>Curtain Wall / Windows / CMI</b>																						
North Curtain Wall Cornice	X																					
Interior Frames and Doors	X	X	X	X	X			X	X	X	X	X										
Storefront	X	X	X	X	X	X		X	X	X	X	X										
1st, 2nd 3rd Floor Mtl and Glass Partitions and Doors	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Glass Railings / Shoes / Glass	X	X	X	X	X			X	X	X	X	X										
<b>Low Voltage</b>																						
Electric Strikes	X	X	X	X	X			X	X	X	X	X										
Camera Install								X		X	X	X			X	X						
MDF / IDF Room Racks	X	X	X																			
Speaker Install	X		X	X	X			X	X	X	X	X			X	X	X	X	X			
<b>Tile and Stone</b>																						
Bathroom / Floor Tile 1st Floor Woman's				X	X			X	X	X												
Sanctuary Tile Base	X	X	X	X	X			X	X	X	X	X			X	X	X					
<b>Millwork</b>																						
Wood Doors			X	X	X			X	X	X	X	X										
Cabinetry	X	X	X	X	X			X	X	X	X	X			X	X						
Counter Tops					X			X									X	X				
Wood Base	X	X	X	X	X			X	X	X	X	X			X	X	X					
<b>Painting</b>																						
Prime Wall Surfaces	X	X	X	X	X			X	X	X	X	X										
Finish Painting	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
CONC 1 Floor Sealer								X	X	X	X	X			X	X	X					
<b>Flooring</b>																						
Carpet and Resilient Floor Prep.	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Carpet Install	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Polish Concrete	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Wood Flooring 10th															X	X	X	X	X			
<b>Site Work</b>																						
Demo Existing Sidewalk and Curb												X			X							
Set Curb																X						
Pour Sidewalk																	X	X				
Road work																			X			



	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	COMMENTS
	8/5	8/6	8/7	8/8	8/9	8/10	8/11	8/12	8/13	8/14	8/15	8/16	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	
<b>Special Inspections</b>																						
Socotec / Building Envelope / Armor Wall																						Completed
Socotec / Building Envelope / Caulking										X							X					As Required
Socotec / Building Envelope / Brick and Grout																						Completed
Socotec / Building Envelope / EIFS System / Parapet										X							X					As Required
Socotec / Building Envelope / Windows										X							X					As Required
Socotec / Building Envelope / Coping										X							X					As Required
Socotec / Roofing Systems / Water Test																						As Required
Special Testing / Rebar																						Completed
Special Testing / Concrete																						Completed
Special Testing / Masonry																						Completed
Special Testing / Fire Stopping				X						X							X					As Required
Special Testing / Pressure Test Witness / Fuel Oil																						Completed
Special Testing / Stand Pipe																						TBD
Special Testing / Sprinkler Systems																						As Required
Special Testing / Welding																						Completed
Special Testing / Anchors																						As Required
Special Testing / Energy Code Compliance		X								X												As Required
Special Testing / Fire-Resistant Penetrations										X												As Required
Special Testing / Drainage										X												TBD
Special Testing / Duct Leakage, Insulation		X																				As Required
Special Testing / Mechanical Systems		X								X							X					As Required
Special Testing / Fuel Oil Hydro Testing																						Completed
<b>DOB Inspections</b>																						
DOB Site Walk-Through																						
DOB Shed Removal										X												Pending DOB Confirmation
DOB Fuel Oil		X																				Completed
<b>TIC Site Contact List</b>																						
Chris Pesch / (917) 696-3519																						
Micky M / (917) 846-0108																						
Raz Boyadijan / (929) 746-0782																						
Frank Ditommaso / (929) 618-4582																						
Mark Hildreth / (917) 572-6070																						
<b>Note(s):</b>																						
1)																						